

ID	Task Mode	Task Name	Duration	Start	Finish	% Comp.	2018				2019				2020				2021				2022				
							Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	
		<b>Milestone: Yes</b>	<b>2484d</b>	<b>Tue 09/03/21</b>		<b>23%</b>																					<b>Milestone: Yes</b>
1	★	Planning permission secretary of	240 days	Thu 01/09/11	Wed 01/08/12	100%																					
3	★	Fylde Borough agree finance	1 day	Mon 03/08/15	Mon 03/08/15	100%																					
8	➡	Approval HCA-Kensington	5 days?	Mon 03/04/17	Fri 07/04/17	50%	◆ 07/04																				
10	➡	WA Detail design and contract documentation completed	129 days	Tue 07/02/17	Fri 04/08/17	80%	◆ 04/08																				
14	➡	Post Design agreement	49 days	Tue 08/08/17	Fri 13/10/17	0%	◆ 13/10																				
17	➡	Funding Approval LCC	1 day	Thu 14/09/17	Thu 14/09/17	0%	◆ 14/09																				
19	➡	HE Value Management Workshop	13 days	Wed 30/08/17	Fri 15/09/17	0%	◆ 15/09																				
20	➡	Atkins Independent Assurance	13 days	Fri 11/08/17	Wed 30/08/17	0%	◆ 30/08																				
21	➡	Funding Approval HE	1 day	Mon 18/09/17	Mon 18/09/17	0%	◆ 18/09																				
22	➡	Funding TFL approval	1 day	Mon 20/11/17	Mon 20/11/17	0%	◆ 20/11																				
23	➡	Approval from LEP	1 day	Tue 30/01/18	Tue 30/01/18	0%	◆ 30/01																				
24	➡	Growth Deal approval	14 days	Wed 31/01/18	Mon 19/02/18	0%	◆ 19/02																				
25	➡	NPIF approval	14 days	Tue 20/02/18	Fri 09/03/18	0%	◆ 09/03																				
33	➡	specification BoQ contract docs	20 days	Fri 15/09/17	Thu 12/10/17	0%	◆ 12/10																				
34	➡	Review and OJEU	40 days	Fri 13/10/17	Thu 07/12/17	0%	◆ 07/12																				
35	➡	Tender & pre award meeting	60 days	Fri 08/12/17	Thu 01/03/18	0%	◆ 01/03																				
36	➡	Stakeholder signoff & award contr	40 days	Fri 02/03/18	Thu 26/04/18	0%	◆ 26/04																				
37	➡	Mobilise	40 days	Fri 27/04/18	Thu 21/06/18	0%	◆ 21/06																				
38	➡	Contractor set up and preliminary	58 days	Fri 22/06/18	Tue 11/09/18	0%	◆ 11/09																				
39	➡	Construction	650 days	Wed 12/09/18	Tue 09/03/21	0%	◆ 09/03																				
46	➡	Wild Lane sustainable route	90 days	Wed 04/11/20	Tue 09/03/21	0%	◆ 09/03																				

### Appendix C

Project: Pre Project M55 tender to cons Date: Fri 21/07/17	Task		Inactive Task		Manual Summary Rollup		External Milestone	◆
	Split		Inactive Milestone	◆	Manual Summary		Deadline	↓
	Milestone	◆	Inactive Summary		Start-only		Progress	
	Summary		Manual Task		Finish-only		Manual Progress	
	Project Summary		Duration-only		External Tasks			