















ID		Task Mode	Task Name	Duration	Start	Finish	Predecessors	2016												2017						
								3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			3rd Quarter			4th Quarter			1st
								Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
1			<b>Blackpool Integrated Traffic Management</b>																							
2			Detailed Design	30 days	Mon 21/09/15	Fri 30/10/15																				
3			Procurement	65 days	Mon 02/11/15	Fri 29/01/16	2																			
4			Contractor Selection	20 days	Mon 01/02/16	Fri 26/02/16	3																			
5			Site Surveys & Investigations	21 days	Mon 29/02/16	Mon 28/03/16	4																			
6			Contractor Mobilisation	64 days	Tue 01/03/16	Fri 27/05/16	4																			
7			Manufacturing & Purchasing	65 days	Tue 29/03/16	Mon 27/06/16	5																			
8			CCTV & Signage Installation	88 days	Tue 28/06/16	Thu 27/10/16	7																			
9			Power Supplies	88 days	Tue 28/06/16	Thu 27/10/16	7																			
10			IT Management System Installation	106 days	Mon 30/05/16	Mon 24/10/16	6																			
11			Commissioning	20 days	Fri 28/10/16	Thu 24/11/16	8																			
12			Staff Training & Operational Requirements	69 days	Tue 25/10/16	Mon 30/01/17	10																			

Project: PGI-VMS Programme  
Date: Mon 24/08/15

Manual Task 

Page 1