

# ENVIRONMENT DIRECTORATE PROGRESS – LANCASTER: QUARTER 2 JULY – SEPTEMBER 2013

 Summary:
 Environment Directorate progress against delivery of the Commissioning Plan for Lancaster in the second quarter of 2013/14

 Commissioner:
 Joanne Reed
 Image: joanne.reed@lancashire.gov.uk
 Image: 01772 530897

CAPITAL PROGRAMME UPDA	TE	SERVICE UPDATE
PROGRESS AS EXPECTED	PROGRESS NOT AS EXPECTED	Environment and Road and Street Maintenance: Pothole Repair
2013/14 Capital schemes programmed for delivery in quarter 2	2013/14 capital schemes programmed for delivery in guarter 2 which have been delayed	Community Projects         2013/14         Apr         May         Jun         Jul         Aug         13/14 Target           Fauna and Flora         Lancaster
<ul> <li>2013/14 Capital schemes programmed for delivery in guarter 2</li> <li>15 out of 19 capital schemes, due for delivery in guarter 2, have either been completed or are progressing as planned, and are detailed below. For details of the remaining schemes please see the 'Progress not as Expected' section.</li> <li>Urban Unclassified</li> <li>Thornton Road from Marine Road to Dallam Avenue (Morecambe North) - carriageway resurfacing works have been carried out.</li> <li>Bridges</li> <li>Carnforth Canal Footbridge and Higher North Road Bridge (Lancaster Rural North) - design and preparation works have started. The progress of the scheme will be reviewed in quarter 3 2013/14.</li> <li>Local Priorities Response Fund</li> <li>Arncliffe Road (Heysham) - carriageway and footway reconstruction works have been carried out.</li> <li>Local Sustainable Transport Fund</li> <li>Lancaster Railway Station (Lancaster Central) - a parking scheme has been agreed by Virgin Rail and will be implemented by Lancaster City Council in November 2014.</li> <li>Highland Brow speed limit and accident reduction (Lancaster Rural East) This scheme is deemed not necessary due to a lowering of the speed limit from 50 to 40mph and the reduction in accidents at the site. A potential nearby section 278 development also includes changes to the junction on this road.</li> <li>Road Safety</li> <li>Footway conversion to cycle path at Morecambe Road (Penhyrn Road toucan, Skerton) - a Cabinet Member report is being prepared for a decision to take place as to whether the works can go ahead in November 2013. The progress of this scheme will be reviewed in quarter 3 2013/14.</li> <li>Aldrens Lane (Skerton) - surface strengthening works have been carried out.</li> <li>Coatsata Road (Morecambe North) - carriageway resurfacing works have been carried out.</li> <li>Bentham Road at Wennington from the junction of Ravensclose Road to the county boundary (Lancaster Rural East) - drainage and carri</li></ul>	<ul> <li>delivery in quarter 2 which have been delayed</li> <li>Urban Unclassified</li> <li>Lindow Square Street lighting (Lancaster East) - locations have now been marked for the embellishments within the conservation area with agreement of Lancaster City Council and their respective conservation officer. A newsletter that informs the public of the proposed works was distributed during September 2013 and the works are anticipated to start during quarter 3 2013/14.</li> <li>Footways</li> <li>Albert Road (Morecambe) - footway resurfacing works have been delayed until quarter 4 2013/14 due to the intensive operations and specialist team required to carry out the works.</li> <li>Capital schemes carried over from 2012/13 that were to be delivered in quarter 2 2013/14 but have now been delayed</li> <li>Local Sustainable Transport Fund</li> <li>Greaves Park cycle path scheme (Lancaster Central) - LCC are currently in land negotiations and preparing the planning application. It is unlikely that the scheme will start by quarter 4 2013/14. Progress of the scheme will be reviewed in quarter 3 2013/14.</li> <li>Burrow Beck cycle path (Lancaster Central/ South East) - LCC are currently awaiting agreement on the proposed scheme from Lancaster City Council. Construction is expected to start in quarter 4 2013/14.</li> <li>Burrow Beck cycle path (Lancaster Central/ South East) - LCC are currently awaiting agreement on the proposed scheme from Lancaster City Council. Construction is expected to start in quarter 4 2013/14.</li> <li>Heysham to M6 Link Road Complementary Measures</li> <li>The programming of the resurfacing works on the A6 Owen Road/Skerton Bridge have been reviewed and it is anticipated that works will be concluded in November 2013.</li> <li>Heysham to M6 Link Road</li> <li>The legal challenge against the Secretary of State's decision to grant Development Consent was rejected by the High Court on the 4 October,</li> </ul>	Earna and Flora         The Fairfield Association have recently sociated and a digacent to their FAUNA (animal habitat) site and are developing a FLORA (plant life) site to compliment the local natural ecology. Negotiations are under way to extend the existing public access, and parcels and hedgerows. Plans are also underway to induce the existing public access, and recent and the cart of the fields for disabled access linking the Abraham Heights area do the care of the fields for disabled access linking the Abraham Heights area do the care of the solitons are under way to submitted to socure the avoing and the care of the solitons are also underway to induce the theorem and the care of the solitons are also underway to improve the existing public access, and the careal along Alcilife Road.       Lancaster Square Routes Project         Regent Park Morecambe       Vehicle Safety and Descriptions are also underway to improve the existing public access linking the Abraham Heights area of Lancaster to the Haveforeaks area and the careal along Alcilife Road.       Lancaster Square Routes Project         Regent Park Morecambe       Nending monies required with along there cares on sale were examined for safety and correct bion to also underway to induce the works area being put out to tender. Lancaster City Council has stated the clearance works to the east side of the park.       Lancaster Square Routes Spaces) and transform key spaces and residents of the dispections of problem taders in the Morecambe area. In anticipation of a save service on the old problem taders in the Morecambe area. Two cares with unalweight adjusted mileage were found plus a number of issues relating to the societ on the substrate of the park.         Numer the careating public to comore the park of the careance works to the east
Bridges o Greyhound Viaduct Study (Skerton/Lancaster East) - design and preparation works have started; the progress of the scheme will be reviewed in	the objectors have said that they are going to request permission to appeal. (We expect permission to be refused, but the timescales are uncertain). The final funding bid to the Department	educational establishments were engaged through this training. educational establishments were engaged through this training. Plans are developing for the launch of the Children's Traffic Club (CTC) in late October/early November 2013. The CTC is a proven and effective child road safety
<ul> <li>Owen Road (Skerton) - works have started and subject to favourable weather conditions and river levels they are due to be completed during quarter 3 2013/14.</li> </ul>	for Transport was submitted on the 7 October. Once the funding has been approved and if the permission to appeal is rejected then work can start on site either late this year, or early 2014.	stations along the line including Wennington station in Lancashire.

- Progress as expected
- **D**= Progress not as expected
- Issues identified **=** Information